

GOVERNMENT OF ANDHRA PRADESH
RURAL WATER SUPPLY AND SANITATION DEPARTMENT
O/o Engineer-in-Chief, RWS&S, AP, Vijayawada

Memo.No.AE(2)/DEE(T&P)/General/2025, Dt.09 .04.2025

Sub: RWS&S Dept – General instructions on restoration of roads after laying of Pipelines - Regarding.

Ref: 1. JJM Progress reports submitted by the Superintending Engineers, District RWS Engineering Officers & Executive Engineers, RWS&S in the state as on date:07.04.2025.
2. General instructions of the Engineer-In-Chief, RWS & S department, Vijayawada, dt:08.04.2025.

The personal attention of the Superintending Engineers, District RWS Engineering Officers & Executive Engineers, RWS&S in the state are invited to the reference 1st cited, wherein in updated Monthly Progress reports of JJM, in this, it is observed that 8,562 works are financially completed and 15,572 works are physically completed and 10,637 works are in progress.

In this regard, vide reference 2nd cited, all the Superintending Engineers, District RWS Engineering Officers & Executive Engineers, RWS&S in the state are instructed to ensure the restoration of roads after laying of pipelines for all the financially and physically completed works. Further, they are instructed to take necessary action for restoration of roads after laying of pipelines for all ongoing works.

Hence, it is requested to issue necessary instructions to all the field staff to ensure the above without fail and submit the report on status of restoration of roads after pipelines laid as per the enclosure.

Encl: Abstract of JJM works(MPR)

Sd/-Smt.T.Gayatri Devi
Engineer-in-Chief,
RWS&S, Vijayawada

To/
The Superintending Engineers, DREO's & Executive Engineers in the state.
Copy to the Chief Engineer & PD, SWSM, RWS& S, Vijayawada.

//t.c.f.b.o//

Deputy Executive Engineer (T&P),
O/o ENC, RWS&S, Vijayawada

09/04/25

District wise abstract of Monthly Progress Report for the the month March-2025

Amount in Rs. Crores

S. No.	District	CONTINUED WORKS AS PER GO 73 & 17															Amount in Rs. Crores	
		Physical status of the work (No of Works)										FHTCs						
		No. of works	Est. Cost	Financially Completed	Physically Completed	Progress	Not started	Not Entrusted	Not Required	Planned	Executed	To be Executed	Cum. expenditure incurred	Bills uploaded and payment pending lakhs	Value of works done bills to be Raised	Total work done		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
1	Srikakulam	4,286	2,076.63	252	650	1,818	1	1,565	-	4,82,028	2,03,069	2,78,959	832.40	6.89	1.26	840.55		
2	Vizianagaram	1,438	395.00	528	613	262	4	27	4	2,12,389	1,63,423	48,936	117.93	20.77	47.45	186.15		
3	Parvatipuram Manyam	2,013	289.74	156	507	760	122	468	-	1,21,246	65,926	55,320	51.13	2.41	1.38	54.91		
4	Alluri Sitharama Raju	7,185	626.21	-	3,373	1,452	349	2,011	-	1,24,151	61,792	62,359	143.15	11.49	7.32	161.95		
5	Visakhapatnam	355	71.36	39	187	127	1	1	-	16,597	11,090	5,507	19.47	1.47	35.12	56.05		
6	Anakapalli	1,869	690.95	116	911	817	5	13	7	2,96,335	2,12,851	83,384	272.17	34.09	42.34	348.60		
7	Kakinada	1,007	498.59	109	412	478	3	-	5	2,32,457	92,500	1,39,957	192.51	26.43	42.00	260.94		
8	Konaseema	1,943	535.07	136	701	1,106	-	-	-	2,75,982	1,50,295	1,25,687	234.48	40.44	8.19	283.12		
9	East Godavari	731	1,938.43	56	451	156	4	64	-	1,12,905	36,594	76,311	86.95	0.00	38.56	125.51		
10	West Godavari	1,489	1,735.73	-	868	580	30	1	10	1,18,306	55,502	62,804	93.43	16.02	0.00	109.45		
11	Eluru	1,499	323.28	442	499	449	-	98	11	80,298	38,844	41,454	104.19	12.15	3.18	119.51		
12	Krishna	455	135.42	129	274	35	5	12	-	33,363	19,142	14,221	60.27	4.37	6.26	70.90		
13	NTR	534	175.02	95	150	163	38	-	88	42,444	36,620	5,824	34.73	1.59	1.31	37.63		
14	Guntur	313	94.97	74	85	121	11	19	3	48,428	9,539	38,889	27.46	6.12	3.79	37.37		
15	Bapatla	763	230.05	91	247	29	57	339	-	71,012	21,269	49,743	31.24	1.82	0.00	33.06		
16	Palnadu	605	1,440.35	168	179	219	13	26	-	2,75,202	58,039	2,17,163	70.04	24.55	1.11	95.70		
17	Prakasam	1,546	1,601.49	246	848	430	1	18	3	1,38,250	99,171	39,079	141.43	12.15	6.29	159.86		
18	SPSR Nellore	2,033	435.17	211	985	144	395	298	-	66,863	45,622	21,241	115.20	21.91	87.57	224.68		
19	Tirupati	1,363	111.27	818	394	46	-	-	105	71,501	37,090	34,411	59.80	5.12	15.07	79.99		
20	Chittoor	2,375	2,542.18	781	852	739	-	3	-	49,027	35,604	13,423	89.99	0.00	1.30	91.29		
21	Annamayya	3,709	127.55	2,241	1,021	238	109	96	4	14,171	12,040	2,131	71.21	2.13	1.28	74.61		
22	YSR Kadapa	1,169	579.17	695	434	16	3	2	19	82,637	56,076	26,561	292.58	0.79	6.40	299.77		
23	Sri Sathya sai	1,524	118.91	796	167	82	24	445	10	39,222	11,199	28,023	23.43	3.53	0.98	27.94		
24	Ananthapuramu	798	253.67	71	399	275	-	29	24	93,691	45,715	47,976	87.57	3.54	0.87	91.95		
25	Nandyal	423	461.49	164	203	10	-	46	-	77,457	61,354	16,103	228.92	20.96	0.08	249.95		
26	Kurnool	423	173.45	148	162	85	-	23	5	54,358	40,027	14,331	60.01	8.84	31.29	100.14		
	Total	41,848	17,661.15	8,562	15,572	10,637	1,175	5,604	298	32,30,290	16,80,493	15,49,797	3,541.67	289.57	390.38	4221.63		